

Yorba Linda Reconstruction Schedule

The Yorba Linda Reconstruction project will be completed building by building. The construction team has completed all stair and landing work in Village III. The estimated dates for Village III, Buildings 10 – 35 are outlined below. Please note, these are an estimated schedule and subject to the crews workflow and any weather delays. The on site team will update you as your dates near with any changes.

KEEP IN MIND – WEATHER DELAYS

Schedule adjustments are guaranteed to occur throughout this project due to intermittent weather issues. Affected units will be notified by email as needed.

Village	Building #	ANTICIPATED START DATE	ANTICIPATED END DATE
III	1	Completed	Completed
III	2	Completed	Completed
III	3	Completed	Completed
III	4	Completed	Completed
III	5	Completed	Completed
III	6	Completed	Completed
III	7	Completed	Completed
III	8	Completed	Completed
III	9	Completed	Completed
III	10	Completed	Completed
III	11	Jan. 24 th	Feb. 2 nd
III	12	Jan. 30 th	Feb. 7 th
III	13	Feb. 6 th	Feb. 14 th

III	14	Feb. 8 th	Feb. 9 th
III	15	Feb. 9 th	Feb. 10 th
III	16	Feb. 13 th	Feb. 21 st
III	17	Feb. 13 th	Feb. 14 th
III	18	Feb. 13 th	Feb. 21 st
III	19	Feb. 22 nd	Feb. 24 th
III	20	Feb. 22 nd	Mar. 3 rd
III	21	Feb. 27 th	Mar. 8 th
III	22	Mar. 6 th	Mar. 15 th
III	23	Mar. 9 th	Mar. 17 th
III	24	Mar. 16 th	Mar. 17 th
III	25	Mar. 20 th	Mar. 28 th
III	26	Mar. 20 th	Mar. 28 th
III	27	Mar. 26 th	Mar. 28 th
III	28	Mar. 29 th	Mar. 31 st
III	29	Mar. 29 th	April 7 th
III	30	April 3 rd	April 5 th
III	31	April 4 th	April 6 th
III	32	April 5 th	April 7 th
III	33	April 6 rd	April 7 th
III	34	April 11 th	April 12 th
III	35	April 11 th	April 19 th