

# Harbor Club Project Update

FRIDAY, AUGUST 11<sup>TH</sup>, 2023

HARBOR CLUB – CONSTRUCTION UPDATE

Dear Resident,

Please take a moment to review the Harbor Club project updates below.

## Construction Update

### Unit Progress

CMP is in the process of replacing the 04' kitchen main in the West tower. Crews are soon to commence with concrete coring for the installation of yoke vents in the required locations throughout the 04' stack. Notice will be provided to the affected units.

CMP is actively scheduling preconstruction meetings with the 03' units. Please note that the 03' kitchen drain line replacement is scheduled to start in late August 2023.

### Common Area Progress – West Tower

Please note that concrete coring will also continue in the common area hallway on the 30<sup>th</sup> to the 34<sup>th</sup> floor starting Monday, August 14<sup>th</sup>, through Tuesday, August 15<sup>th</sup>. During this time, residents in the West Tower will hear construction noise and reverberation while concrete coring is being conducted.

### Construction Schedule Reminder

#### Kitchen Cast Replacement Schedule

*\*Schedules are projected and subject to change*

**04' Units:** July 31<sup>st</sup> – September 1st

**03' Units:** August 28<sup>th</sup> – October 2nd

**02' Units:** October 2<sup>nd</sup> – November 6th

**01' Units:** October 30<sup>th</sup> – December 4<sup>th</sup>

Sincerely,  
Greyson Connelly  
Operations Manager  
Cornerstone Managing Partners  
(619) 507-8940  
greyson@cmpcorp.net